

# LEBANON COMBINED SEWER SEPARATION CONTRACT 12

ID	Task Name	Duration	Start	Finish	
1	Sewer Bomhower St Sheet C-8	10 days	Mon 3/16/20	Fri 3/27/20	
2	Drain Bomhower St Sheet C-8	7 days	Mon 3/30/20	Tue 4/7/20	
3	Water Bomhower St Sheet C-8	5 days	Wed 4/8/20	Tue 4/14/20	
4	Sewer Freeman St Sheet C-13	5 days	Mon 3/30/20	Fri 4/3/20	
5	Sewer Myra St Sheet C-11	3 days	Mon 4/6/20	Wed 4/8/20	
6	Sewer Ora St Sheet C-9 & 10	7 days	Thu 4/9/20	Fri 4/17/20	
7	Sewer Avon St Sheet C-12	3 days	Mon 4/20/20	Wed 4/22/20	
8	Water Avon St Sheet C-12	2 days	Thu 4/23/20	Fri 4/24/20	
9	Water Ora St Sheet C-9 & 10	6 days	Mon 4/27/20	Mon 5/4/20	
10	Water Myra St Sheet C-11	3 days	Wed 5/6/20	Fri 5/8/20	
11	Water Freeman St Sheet C-13	2 days	Mon 5/11/20	Tue 5/12/20	
12	Drain Freeman St Sheet C-13	3 days	Wed 5/13/20	Fri 5/15/20	
13	Drain Ora St Sheet C-9 & 10	4 days	Mon 5/18/20	Thu 5/21/20	
14	Drain Avon St Sheet C-12	3 days	Fri 5/22/20	Tue 5/26/20	
15	Water Mascoma St Sheet C-7	2 days	Wed 4/15/20	Thu 4/16/20	
16	Drain Mascoma St Sheet C-7	2 days	Thu 4/16/20	Fri 4/17/20	
17	Road Work Sheet C-7 - C-13	11 days	Wed 5/27/20	Wed 6/10/20	
18	Curb Sheet C=-7 - C-13	7 days	Thu 6/11/20	Fri 6/19/20	
19	Sidewalk Mascoma Sheet C-5,6 & 7	5 days	Mon 6/22/20	Fri 6/26/20	
20	Cleanup	10 days	Mon 6/29/20	Fri 7/10/20	

Project: Lebanon12-30  
Date: Fri 3/6/20

Task		Inactive Task	Manual Summary Rollup		External Milestone	
Split		Inactive Milestone	Manual Summary		Deadline	
Milestone		Inactive Summary	Start-only		Progress	
Summary		Manual Task	Finish-only		Manual Progress	
Project Summary		Duration-only	External Tasks			